BR No. 387
30.11.2015

AEE(ISD)/BBR/21/15-16
dt 30-9-15

Original/Duplicate/ Triplicate

Contract Certificate

(For Other Works)

No :**1st & Final** Sub-Division

Division:**Dasarahalli**

Date : .....

Bill Received No.....Dated .....Cash Book Voucher No. ..... Dated.....

Scheduled Doctet No..... Head of Account.....

Name of work (as per sanctioned estimate) - **Pot hole filling in Ward No. 12, in shettyhalli Sub- Division**

Name of contractor and Full Address :- **KRIDL**

Reference to Agreement No.

Certified that the measurements were taken by me on 4/2/15 9/2/15 30/9/15 .....and recorded in of measurements Book No 1659/10-11.....and that the work is satisfactorily executed.

Contractor

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION,
BANGALORE-560 010

Paul. N. Lc,
Officer – in – charge of work

Certified that the measurements were checked by me on .....and found correct.
The work is satisfactorily executed. 4.2.15, 9.2.15 & 30.9.15

Certified that the quantities of materials shown in column 3 of Accountant II have been actually bought to the site of the work and contactor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor in recorded in the office.

30/9/15
Sub-Division Officer

If Memorandum of Payment **WORK CODE: 012-14-000022**

		Amount
1.	Total Value of work done or supplies made as per account within	
2.	Deduct amount to be held in reserve being.....percent Rs. ...	
3.	-do- Balance	
4.	Deduct Payments:	
	a) Amount of previous payment as in the Office Cash Book Voucher No. .....Dated.....S.D. No.	
	Amount adjusted towards cash advance recovery of	
	b) Payments cost store or other materials supplied.	
5.	Balance being unpaid value of work done held in reserve	
6.	Deduct cash advance made on the office Cash Book Voucher No. ..... dated.....less adjustments	
7.	Net amount due to or from contractor	
	Unadjusted items 549373-	
8.	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied.	

IKF 549373-
IT-10987-
KST-21975-
FSD-27469-
WC-5494-
CBF-549
LR-18856-
Fine-5500-
90830-
Nil 458543=00

Paid by Cheque for Rs. 458543=00

Received Rs. ..... (in words)

.....

.....90830=00.....by cash and by adjustment of

Payment as per memorandum

(In final settlement of all demand)

Witness:

1.

2

Accounts Superintendent
B.B.M.P., Hegganahalli Division

Executive Engineer

Stamp

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION,
BANGALORE-560 010

Signature of the Contractor

Contractor Signature

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION,
BANGALORE-560 010

(For use in the office)

Date

Paid by me by Cheque No. ..... Dated.....

Cash Rs. ..... Dated.....

Initials of office making payment dated.....

Executive Engineer

BRUHATH BANGALORE MAHANAGARA PALIKE

Name of Work: Pot hole filling in Ward No. 12, in shettyhalli Sub- Division

Final Bill

Item. No.	Description	Unit	Previous		Present			Total up-to-date		Remarks
			Qty	Cost.	Qty	Rate. Rs. P	Cost.	Qty	Cost.	
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications.	Cum			157.46	58.32	9183.00	157.46	9183.00	
2	Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniforms layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired basically complete as per specifications.	Cum			157.46	1059.48	166826.00	157.46	166826.00	
3	Tack Coat- Providing and laying tack coat with bitumen emulsion using emulsion pressure distributer at the rate of 0.20kg per sqm on the prepered bituminous/Granular surface cleanead with mechanical broom . Complete as per specification				787.28	12.74	10033.00	787.28	10033.00	
4	KSRRB 3000 Filling Pot-holes and Patch Repairs with Bituminous Concrete, 40 mm KSRRB M3000-5. Removal of all failed material, trimming of completed Sqm excavation to provide firm vertical faces, cleaning of surface, applying tack coat on the sides and base of excavation at 2.5kg/10sqm as per clause 500.3, back filling the pot holes with hot bituminous material as per clause 500.4, compacting, trimming and finishing the surface to form a smooth continuous surface, all as per clause 3004.2 complete as per specifications MORTH Specification No. 3004.2	Cum			787.28	378.00	297592.00	787.28	297592.00	
5	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work , lead 10Km a) basic rate for haulage of materials as per item b) 17.4 /KSRRB : M 100-4.1 Rs. 2.00 Tonne/Km c) Add loading and unloading complete as per specifications	Sqm			157.46	100.35	15801.00	157.46	15801.00	
	Total						4,99,430.00		4,99,430.00	
	Add 10% KRIDL Charges						49943.00		49943.00	
	Add 1% Labour Sess						4994.00		4994.00	
	Grand Total						554367.00		554367.00	

549373=00

CERTIFICATE

1 Certified that work done satisfactory.

2 Cerified that there are no dues from contractors.

3 Cerified that Contractor removed all debries from site.

30/9/25

Asst.Engineer

Division,BBMP, Bangalore

Asst. Executive Engineer

Division,BBMP, Bangalore